# COMPLETION REPORT

1. Name of the Work : Constn. of Individual houses to SC/ST beneficiaries at Geddala halli Block-1 in w-18

2. Sanctioned Estimate No and date :

3. Head of the Account Which Is Chargeable : 22.754.

4. Entrustment Work Order No & Date : EE(N)/AE/w.0.348/11-12, 28/11/2011

5. Name of the Contractor. : Balaji enterPrises

6. a. Time stipulated for completion of work :
   b. Delay in execution of work :

7. Measurement Recorded M.B.No 771/11-12 Page No. 77078-092

8. Check measurement of the : M.B.No.
   Page No.
   Asst. Executive Engineer, Executive Engineer on, Shankar Bharathi Balaram.

9. Name of the Official/ Officer in charge of the work.

10. 1) Asst, Engineer / Jr. Engineer : Shankar Bharathi
    2) Asst. Executive Engineer : Balaram.

| As per Sanctioned Estimated Amount | Amount claimed as per Accruals | Difference ---------- Excess. Saving. ~~Remarks~~. |
|---|---|---|
| 10.00 | 9,31,748=00 | 68,252=00 |

(a) Certified that the above work has been completed within the Stipulated time noted in entrustment Order.

(b) Certified that the Contractor has delayed and completed the work for which necessary fine has been recovered.

(c) Certified that the above work has been executed the Contractor Satisfactorily in accordance with the Specification as entrusted in the agreement.

**Asst. Engineer**

**AE/JE, BBMP**

**Asst. Exe. Engineer,**

**Bruhat Bangalore Mahanagara Palike.**

Asst. Executive Engineer
BBMP Hebbal Sub-Division
Bellary Main Road
BANGALORE-560 006.

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಹೆಬ್ಬಾಳ ವಿಭಾಗ,
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೆಂಗಳೂರು